



PowerHill (233kWh)

Factory Acceptance Test Report

PowerHill (233kWh) Factory Acceptance Test Report			
Product Model		SN	
Software Version		Test Date	
No.	Test Items	Testing Standards / Technical Requirements	Result
1	Design and Appearance Inspection		
1.1	Design Inspection	The internal wiring of the equipment shall be connected according to the wiring diagrams. The wiring must be accurate and reliable, with no reverse or incorrect connections.	<input type="checkbox"/> PASS <input type="checkbox"/> NG
1.2	Appearance Inspection	Dimensions (W*D*H): 1390*1350*2380mm	<input type="checkbox"/> PASS <input type="checkbox"/> NG
		The equipment enclosure must be free from dirt, dents, deformation and rust.	<input type="checkbox"/> PASS <input type="checkbox"/> NG
		The equipment paint must be intact, with no scratches. The surface should be flat, clean, without oil stains, cracks, or deformation.	<input type="checkbox"/> PASS <input type="checkbox"/> NG
		Check whether the equipment nameplate and safety labels are affixed without damage, misalignment, or peeling. The text must be clear and accurate.	<input type="checkbox"/> PASS <input type="checkbox"/> NG
2	Basic Functional Test		
2.1	Grounding Resistance	Measure the resistance between the external grounding point and the battery cabin door, electrical cabin door, louver, and electrical grounding points. Test current: 10A, Test duration: 10s, Resistance < 100mΩ	<input type="checkbox"/> PASS <input type="checkbox"/> NG
2.2	Insulation Resistance and Withstand Voltage Tests	Measure insulation resistance between battery cluster B+ and ground, and B- and ground at 1000Vdc; resistance > 10MΩ	<input type="checkbox"/> PASS <input type="checkbox"/> NG
		Measure insulation resistance between PCS DC and AC terminals and ground at 1000Vdc; resistance > 10MΩ	<input type="checkbox"/> PASS <input type="checkbox"/> NG
		Measure insulation resistance between MPPT low-voltage and high-voltage terminals and ground at 1000Vdc; resistance > 10MΩ (if MPPT is not configured, this item is not applicable)	<input type="checkbox"/> PASS <input type="checkbox"/> NG
		Perform withstand voltage test between battery cluster B+ and ground, and B- and ground at 4380Vdc; leakage current < 5mA	<input type="checkbox"/> PASS <input type="checkbox"/> NG
		Perform withstand voltage test between PCS DC and AC terminals and ground at 2120Vdc; leakage current < 5mA	<input type="checkbox"/> PASS <input type="checkbox"/> NG

PowerHill (233kWh) Factory Acceptance Test Report			
Product Model		SN	
Software Version		Test Date	
No.	Test Items	Testing Standards / Technical Requirements	Result
		Perform withstand voltage test between MPPT low-voltage and high-voltage terminals and ground at 2120 Vdc; leakage current < 5mA (if MPPT is not configured, this item is not applicable)	<input type="checkbox"/> PASS <input type="checkbox"/> NG
2.3	Power-On Check	Verify that the power circuit and auxiliary power circuit can power on normally. Confirm that PCS, BMS, and MPPT can start up properly with no alarms (if MPPT is not configured, MPPT check is not required).	<input type="checkbox"/> PASS <input type="checkbox"/> NG
2.4	Communication Check	Verify normal communication among the BMS, liquid cooling unit, internal energy meter, leakage current sensor, dehumidifier, PCS, noise sensor, MPPT, and EMS. Confirm that EMS can read data from all devices (if MPPT is not configured, MPPT communication check is not required).	<input type="checkbox"/> PASS <input type="checkbox"/> NG
2.5	DI/DO Check	Individually trigger each DI signal and verify that EMS can correctly read the DI status before and after triggering. Individually trigger each DO circuit and verify that EMS can control the start/stop of each corresponding device normally.	<input type="checkbox"/> PASS <input type="checkbox"/> NG
2.6	Fire Suppression Linkage	Trigger the fire detector alarm and verify that linkage actions operate correctly.	<input type="checkbox"/> PASS <input type="checkbox"/> NG
2.7	Battery Capacity Test	Charge the system at 100kW until the system protection activates and stops charging. Then discharge the system at 100kW until system protection activates and stops discharging, and record the charged energy. Verify that the cumulative discharged energy of the system is $\geq 233\text{kWh}$.	<input type="checkbox"/> PASS <input type="checkbox"/> NG
2.8	SOC Shipping Requirement	45% ~ 50% SOC	<input type="checkbox"/> PASS <input type="checkbox"/> NG
3	Test Summary		
4	Conclusion	<input type="checkbox"/> PASS <input type="checkbox"/> NG	

PowerHill (233kWh) Factory Acceptance Test Report			
Product Model		SN	
Software Version		Test Date	
No.	Test Items	Testing Standards / Technical Requirements	Result
Tester:		Reviewer:	
Time:		Time:	